



Village of Crivitz

800 Henriette Ave.
P.O. Box 727
Crivitz, WI 54114

Phone (715)854-2030

Fax (715)854-2748

e-mail: mpadgett@vocwi.com

Visit us on the web at www.villageofcrivitz.com

CTH A RECONSTRUCTION PROJECT

LOCAL UPDATE #4

08/16/2010

Bi-Weekly Meetings *New!*

From this point forward the contractor will conduct bi-weekly meetings for business owners and residents who abut the project route. *The meetings will be held at 2:00pm on the 2nd and 4th Thursdays in the Village Hall.* The next meeting will be held on August 26th.

Input and questions will be limited to abutting property owners only.

Contact Information

All questions or concerns regarding the project are to be directed to:

Chuck Edlebeck, Field Engineer, Ayres Associates

Contractor Field Office

Anderson Ave. & F.J. St.

(Old Crivitz Oil building)

Phone 715-854-2948

This phone number is now active.

Project Schedule *New!*

During the week of **August 9th** storm sewer excavation and utility work on F.J. St. continued. During the week of **August 16th** storm sewer work and utility work on F.J. Street will continue, with grading following as the work progresses. Henriette Ave. may be pulverized by the end of the week. For safety purposes, the intersections of George St. and Mira Ave., and George St. and Rosa Ave. are now 4-way stops. The contractor has indicated that construction progress is currently on schedule.

The tentative project schedule is as follows:

- Pulverize existing blacktop, remove curb, gutter & sidewalk (Existing sidewalk in front of businesses will be left intact for as long as possible)
- Install storm sewer
- Grading and gravel
- Install curb, gutter & sidewalk
- Blacktop

The contractor will be working Monday through Friday. If weather causes delays, they may also work Saturdays. Completion is expected the week before deer season – including landscaping and final blacktop.

Important Note from Contractor^{New!}

James Peterson Sons, Inc. will be working on Henriette Ave., F.J. St. and a portion of North Ave. installing storm sewer, regarding and paving. This activity will involve heavy equipment digging, compacting, and miscellaneous other activities. This type of activity will cause vibration that may be felt in nearby buildings that could cause items to fall off of walls, shelves, and window ledges. The construction activity has begun and will continue through mid-November 2010.

If you have family heirlooms, dishes, pictures, or any other precious items that could fall down and become damaged we strongly encourage you to remove or secure these items to prevent damage.

Detour Route ^{New!}

The primary intent in closing the entire construction route to through traffic (from USH 141 & CTH A/W through F.J. St. & North Ave.) is for the *safety* of construction workers, residents, businesses, customers and other travelers. The contractor will keep access to homes and businesses along the project route passable to the extent possible.

The main detour route is from the intersection of USH 141 and Hall Ave. to Louisa St. to Main Ave. (CTH W). The detour route to cross the construction zone during this phase of the project is at Henriette Ave (CTH A) and George St. A reminder that vehicles must come to a complete stop at all stop signs along the detour route. The closed portions of the construction route cannot be used as thru streets. For safety purposes this is being strictly enforced and offenders are subject to fines.

Temporary traffic lights have been installed at the intersection of USH 141 & Hall Ave. The detour route will be used every day, including weekends until the project is complete. The train schedule will not change during construction. If you notice traffic back-ups, especially when trains are crossing, you may want to consider taking Louisa Street north to Smith Creek Road, and east to USH 141.

Garbage Pick-up

Those who normally set their garbage out on Henriette Ave or F.J. Street must set their garbage out at the intersection of the closest side street. The garbage must be set outside of the construction zone and will be picked up on Fridays.

Mail Boxes

Those who normally receive their mail delivery in boxes located along the route must work directly with post office to determine an alternate location for their mailbox during construction. The Village Board has worked with the post office to develop a plan for future mailbox placement regulations. The plan will be finalized in the upcoming weeks and residents will receive notification of the new regulations.

School Bus Stops

The school has a plan for alternate bus stop locations and will directly contact parents who live along the route individually prior to the beginning of school. Please direct any questions or concerns regarding school bus stops to Tom White, Transportation Director, Crivitz School District (715)854-2721.

Irrigation Systems

Those with irrigation systems that include any equipment located in the right of way should speak with their irrigation system maintenance companies and should contact the field engineer as soon as possible to discuss the exact location of their equipment. There will be no compensation for damages to any equipment located within the right of way.

Thank You!

Your patience and cooperation during this project is greatly appreciated!