



Local Program



WEEKLY CONSTRUCTION UPDATE

Please return this form to the Sponsor, WisDOT Project Manager, & WisDOT Supervisor, and NE Region RCMs Mark Kantola (mark.kantola@dot.wi.gov) and Missy Kok (melissa2.kok@dot.wi.gov) no later than noon on Thursday updating work activities for the current week and upcoming week for each of your NE Region Local Program project(s).

Dates Covered: August 24 thru September 4, 2026

Project ID: 9258-05-73

Project Name: Marinette Co., CTH A

Schedule: May 26, 2026, thru Oct. 30, 2026

Project Cost:

Location/terminals: Robert St. (Village of Crivitz) to County X

Description of overall work: Work includes the following: 1) Intersection reconstructions, 2) cross culvert replacements, 3) Pulverize and relay asphalt pavement, 4) curb and gutter installation, 5) placement of asphalt pavement, 6) centerline rumble strips, 6) road signs, and 7) pavement markings.

Describe this week's work: Pulverize/relay of existing pavement completed on 8/28/26. Asphalt paving (lower layer) start on 8/28/26. Fine grading of CTH A and sideroads began on 8/24/26.

Describe next week's work: Asphalt paving will continue including intersection paving and fine grading.

Traffic impacts: A full closure of County A from Robert Street (Village of Crivitz) to County X remains in effect. This closure will remain in place until approximately October 9th, 2026.

A detour route is in-place for the County A closure. The detour route includes U.S. Highway 141 to County X to County A.

Special information of interest needed by the public concerning this project: Access to properties/business within the closure limits will be maintained during construction.

Name of person providing Weekly Construction updates AND photographs of project bi-monthly once the project begins (including e-mail address and phone #)

Name: Ed Hoefflerle

E-mail: edward.hoefflerle@dot.wi.gov

Phone #: (920) 366-0237

